

ID		Task Mode	Task Name	Duration	Start	Finish										
							Jun	Qtr 3, 2024		Jul	Aug	Sep	Qtr 4, 2024		Oct	
1			Scouting	3 days	Mon 6/24/24	Wed 6/26/24										
2			Host Communities Permit/Sensitization	10 days	Thu 6/27/24	Wed 7/10/24										
3			Camp Preparation	29 days	Thu 7/11/24	Tue 8/20/24										
4			Clearing of site	2 days	Thu 7/11/24	Fri 7/12/24										
5			Sinking of borehole	1 day	Mon 7/15/24	Mon 7/15/24										
6			Construction of offices, workshops, and staff accommodation areas	25 days	Mon 7/15/24	Fri 8/16/24										
7			Installation of 100ft Radio mast	2 days	Mon 7/15/24	Tue 7/16/24										
8			Installations of safety critical equipments	2 days	Mon 8/19/24	Tue 8/20/24										
9			Mobilization	26 days	Thu 7/11/24	Thu 8/15/24										
10			Personnel employment	5 days	Thu 7/11/24	Wed 7/17/24										
11			Medical test	5 days	Thu 7/18/24	Wed 7/24/24										
12			Swimming test	2 days	Thu 7/25/24	Fri 7/26/24										
13			Safety Induction	3 days	Mon 7/29/24	Wed 7/31/24										
14			Provision of PPE for employee	2 days	Thu 8/1/24	Fri 8/2/24										
15			Crew Personnel Audit by Client Representative.	2 days	Mon 8/5/24	Tue 8/6/24										
16			Technical training of labour on equipment handling	7 days	Wed 8/7/24	Thu 8/15/24										
17			Survey	63 days	Mon 8/19/24	Wed 11/13/24										
18			Production of Base camp and operational Maps	3 days	Mon 8/19/24	Wed 8/21/24										
19			Preparation and servicing of survey equipments	2 days	Mon 8/19/24	Tue 8/20/24										
20			Survey Line cutting	60 days	Thu 8/22/24	Wed 11/13/24										
21			Drilling	153 days	Mon 8/19/24	Wed 3/19/25										
22			Preparation and servicing of all drilling equipments	2 days	Mon 8/19/24	Tue 8/20/24										
23			Preparation of explosives Magazines	3 days	Mon 8/19/24	Wed 8/21/24										
24			Drilling of short points and Pre-loading	90 days	Thu 11/14/24	Wed 3/19/25										
25			Recording	220 days	Mon 8/19/24	Fri 6/20/25										
26			Setup and trouble shooting of recording equipments	1 day	Mon 8/19/24	Mon 8/19/24										
27			Laying of geophones and cables	4 days	Thu 11/14/24	Tue 11/19/24										
28			Data Acquisition	60 days	Thu 3/20/25	Wed 6/11/25										
29			Data Processing	7 days	Thu 6/12/25	Fri 6/20/25										
30			Preparation of Deliverables	6 days	Mon 6/23/25	Mon 6/30/25										
31			Preparation of the Aquired Seismic Data for Dispatch	5 days	Mon 6/23/25	Fri 6/27/25										
32			Compilation of Survey Data and operational pre-plot/post-plot maps	3 days	Mon 6/23/25	Wed 6/25/25										
33			End of Project Report Writing	3 days	Thu 6/26/25	Mon 6/30/25										
34			Dispatch of Deliverables	1 day	Tue 7/1/25	Tue 7/1/25										
35			Assessment/Compensation of Damages to Host Communities	10 days	Wed 7/2/25	Tue 7/15/25										
36			Demobilization	3 days	Mon 6/24/24	Wed 6/26/24										
37			Uninstallations of installed equipments	1 day	Wed 7/16/25	Wed 7/16/25										
38			Cleanup	1 day	Thu 7/17/25	Thu 7/17/25										
39			End of Project Party	1 day	Mon 6/24/24	Mon 6/24/24										
Project: Project1 Date: Mon 6/24/24			<div><div>Task</div><div>Split</div><div>Milestone</div><div>Summary</div></div> <div><div><div></div></div><div><div></div></div><div><div></div></div><div><div></div></div></div> <div><div>Project Summary</div><div>Inactive Task</div><div>Inactive Milestone</div><div>Inactive Summary</div></div> <div><div><div></div></div><div><div></div></div><div><div></div></div><div><div></div></div></div> <div><div>Manual Task</div><div>Duration-only</div><div>Manual Summary Rollup</div><div>Manual Summary</div></div> <div><div><div></div></div><div><div></div></div><div><div></div></div><div><div></div></div></div> <div><div>Start-only</div><div>Finish-only</div><div>External Tasks</div><div>External Milestone</div></div> <div><div><div></div></div><div><div></div></div><div><div></div></div><div><div></div></div></div> <div><div>Deadline</div><div>Progress</div><div>Manual Progress</div><div></div></div> <div><div><div></div></div><div><div></div></div><div><div></div></div><div><div></div></div></div>													
Page 1																

